



Hinchingsbrooke Country Park Improvement Works are Progressing as Scheduled

Works at Hinchingsbrooke Country Park continue to progress well and remain on schedule, with no anticipated delays to the overall programme. Since construction began in April, the project team has successfully completed all Phase 1 works, including the establishment of the construction compound, improvements to both the southern and northern sections of the access road, the relocation of accessible parking and Trampers, and the introduction of temporary visitor facilities following the closure of the existing café.

With these key milestones delivered on time, the project has now moved into Phase 2. Recent achievements include the demolition of the former Countryside Centre and the completion of a new access road providing access to the temporary Aqua Park car park, while construction of the new Visitor Centre is now underway. Looking ahead, work on the new permanent car park is due to commence in September as the project enters its next phase. Overall completion remains on track for Spring 2027, and we look forward to sharing further progress updates as this exciting investment continues to transform Hinchingsbrooke Country Park.

Keeping You Updated

You can find regular updates via:

- Webpage: www.huntingdonshire.gov.uk/hcpinvest
- Social media: [Instagram](#) and [Facebook](#)
- Notice boards: Located around the park, the boards will be regularly updated with the latest news on the development works.

Project Timeline

(Dates are subject to change)

Phase 1 - Completed From 13 April 2026 Complete

- Site set-up begins
- Staff car park closes for contractor use through duration of project
- Existing café closes
- Disabled parking and Trampers move to the main car park

April – May 2026 Complete

- Access road works (southern section)

June – July 2026 Complete

- Temporary closure of the main car park for access road works (northern section)

Phase 2 July 2026

- Work on the new visitor centre begins
 - Temporary Car Park for Aqua Park established within site line of new car park
- #### September 2026
- Work on new Car Park begins

Completion: Spring 2027

Got Questions?

Book in a drop in session with a member of the project team

HinchingsbrookeCountryPark@huntingdonshire.gov.uk

Hinchingbrooke Country Park Improvement Works

PHASE 2

HINCHINGBROOKE COUNTRY PARK

Navigating the park through construction works

1 LONG TERM CLOSURE
Countryside Centre and Northern Section of the Field
Thursday 11 June 2026 to Project Completion, Spring 2027*

THANK YOU
We appreciate your understanding while we improve your park.

* Expected completion – this cannot be guaranteed

Walking routes into the park from the northern access points

Temporary Café and WC's



Let us know what you think of The Nestbox

We want to know your feedback on our temporary cafe! Complete our survey by clicking the button below.



Complete Our Survey



Hinchingbrooke Aqua Challenge is Open

On Saturday 18th July, Hinchingbrooke Country Park launched the first aquapark to be run by a local authority in the UK.

We have had a fantastic two weeks so far, with over a thousand residents taking on the challenge.

